BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
4	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler,											
	M30 PQC 20/01/21 to 25/3/21											
	Hindu Burial Ground											
	From Gate to Culvert 2											
	0.00	2.10	1	2.10	3.30	1.90	2.60	0.15		0.82		
	2.10	15.00	1	12.90	1.90	1.90	1.90	0.15		3.68		
	15.00	20.00	1	5.00	1.90	1.90	1.90	0.15		1.43		
	20.00	30.00	1	10.00	1.90	1.90	1.90	0.15		2.85		
	30.00	45.00	1	15.00	1.90	1.90	1.90	0.15		4.28		
	45.00	60.00	1	15.00	1.90	1.90	1.90	0.15		4.28		
	60.00	75.00	1	15.00	1.90	1.90	1.90	0.15		4.28		
	75.00	84.50	1	9.50	1.90	1.90	1.90	0.15		2.71		
	84.50	90.00	1	5.50	1.90	2.00	1.95	0.15		1.61		
	90.00	100.00	1	10.00	2.00	1.90	1.95	0.15		2.93		
	100.00	115.00	1	15.00	1.90	1.95	1.93	0.15		4.34		
	115.00	129.50	1	14.50	1.95	1.95	1.95	0.15		4.24		
	From Culvert 2 to Cuvert 1											
	0.00	5.00	1	5.00	2.00	2.50	2.25	0.15		1.69		
	5.00	8.00	1	3.00	2.50	1.85	2.18	0.15		0.98		
	8.00	20.00	1	12.00	1.85	1.85	1.85	0.15		3.33		
	20.00	35.00	1	15.00	1.85	1.85	1.85	0.15		4.16		
	35.00	50.00	1	15.00	1.85	1.85	1.85	0.15		4.16		
	50.00	65.00	1	15.00	1.85	1.85	1.85	0.15		4.16		
	65.00	82.00	1	17.00	1.85	1.90	1.88	0.15		4.79		
	82.00	88.80	1	6.80	2.50	2.60	2.55	0.15		2.60		
	From Culvert 1 to Gate											
	0.00	15.00	1	15.00	1.90	1.90	1.90	0.15		4.28		
	15.00	30.00	1	15.00	1.90	1.85	1.88	0.15		4.23		
	30.00	45.00	1	15.00	1.85	1.85	1.85	0.15		4.16		
	45.00	60.00	1	15.00	1.85	1.90	1.88	0.15		4.23		
	60.00	62.00	1	2.00	1.90	2.10	2.00	0.15		0.60		
	62.00	72.00	1	10.00	2.10	2.20	2.15	0.15		3.23		
	72.00	83.00	1	11.00	2.20	2.10	2.15	0.15		3.55		
	83.00	96.00	1	13.00	2.10	3.40	2.75	0.15		5.36		
	96.00	101.00	1	5.00	3.40	4.00	3.70	0.15		2.78		
	101.00	108.00	1	7.00	4.00	5.00	4.50	0.15		4.73		
	Platfrom											
	0.00	11.40	1	11.40	3.50	3.50	3.50	0.15		5.99		

E.E. (Project)

E.E. (Project)

E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
	Muslim Burial Ground												
	From Gate to Platform												
	0.00	7.00		1	7.00	6.10	6.90	6.50	0.15		6.83		
	7.00	12.00		1	5.00	6.90	2.40	4.65	0.15		3.49		
	12.00	25.00		1	13.00	1.85	1.85	1.85	0.15		3.61		
	25.00	40.00		1	15.00	1.85	1.85	1.85	0.15		4.16		
	40.00	55.00		1	15.00	1.85	1.85	1.85	0.15		4.16		
	55.00	70.00		1	15.00	1.85	1.85	1.85	0.15		4.16		
	70.00	85.00		1	15.00	1.85	1.85	1.85	0.15		4.16		
	85.00	96.00		1	11.00	1.85	1.85	1.85	0.15		3.05		
	96.00	105.00		1	9.00	1.85	1.85	1.85	0.15		2.50		
	105.00	120.00		1	15.00	1.85	1.90	1.88	0.15		4.23		
	120.00	135.00		1	15.00	1.90	1.90	1.90	0.15		4.28		
	135.00	143.00		1	8.00	1.90	1.90	1.90	0.15		2.28		
	Platform												
	0.00	6.30		1	6.30	18.10	14.60	16.35	0.15		15.45		
	0.00	24.20		1	24.20	13.00	2.80	7.90	0.15		28.68		
	0.00	10.20		1	10.20	0.00	6.50	3.25	0.15		4.97		
	Behind Govt Hospital Singapor Layout 5/3/21 to 25/3/21												
	From Gate1												
	0.00	15.00		1	15.00	1.20	1.20	1.20	0.15		2.70		
	15.00	30.00		1	15.00	1.20	1.20	1.20	0.15		2.70		
	30.00	45.00		1	15.00	1.20	1.20	1.20	0.15		2.70		
	45.00	60.00		1	15.00	1.20	1.20	1.20	0.15		2.70		
	60.00	75.00		1	15.00	1.20	1.20	1.20	0.15		2.70		
	75.00	82.00		1	7.00	1.20	1.20	1.20	0.15		1.26		
	82.00	97.00		1	15.00	1.20	1.20	1.20	0.15		2.70		
	97.00	112.00		1	15.00	1.20	1.20	1.20	0.15		2.70		
	112.00	127.00		1	15.00	1.20	1.20	1.20	0.15		2.70		
	127.00	129.00		1	2.00	1.20	1.20	1.20	0.15		0.36		
	129.00	142.00		1	13.00	1.20	1.20	1.20	0.15		2.34		
	168.70	183.70		1	15.00	1.20	1.20	1.20	0.15		2.70		
	183.70	198.70		1	15.00	1.20	1.20	1.20	0.15		2.70		
	198.70	210.20		1	11.50	1.20	1.20	1.20	0.15		2.07		
	210.20	225.20		1	15.00	1.85	1.85	1.85	0.15		4.16		
	225.20	230.80		1	5.60	1.85	1.85	1.85	0.15		1.55		
	Christian Burial Ground												
	0.00	20.20		1	20.20	1.60	1.60	1.60	0.15		4.85		
	20.20	25.00		1	4.80	1.00	1.10	1.05	0.15		0.76		
	0.00	30.00		1	30.00	1.60	1.60	1.60	0.15		7.20		
	30.00	33.60		1	3.60	1.60	1.60	1.60	0.15		0.86		
									Total	**Cum**	**254.84**		
	Previous Bill Qnty												
	Total Quantity										**254.84**		
	Schedule B Quantity										**256**		
	Reserved Quantity										**0.00**		
	Quantity to be claimed in this bill										**254.84**	**5470.99**	**1394226.30**

E.E. (Project)

E.E. (Project)

E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

INFRA TECHNOCRATS CONSULTANT ★ BANGALORE

Chd. & f.-

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
24	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint											
Chain link fencing												
	Kuvempu Layout											
			1	30.00				2.00		60.00		
			1	30.00				2.00		60.00		
			1	29.60				2.00		59.20		
			1	8.53				2.00		17.07		
			1	30.00				2.00		60.00		
			1	30.00				2.00		60.00		
			1	0.96				2.00		1.92		
			1	7.62				2.00		15.24		
							Total		Sqm	333.43		
	Previous Bill Qnty											
	Total Quantity									333.43		
	Schedule B Quantity									312.00		
	Reserved Quantity									21.43		
	Quantity to be claimed in this bill									312.00	810.73	252948.69

13/10/21 to 30/10/21

E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

INFRA TECHNOCRATS CONSULTANT ★ BANGALORE

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
28	Modern Outdoor Granite Bench or Garden Stone Bench, Size (Feet): 5 Feet , Sadarhalli granite,Bench Type With Back Seating Capacity 3 Seater,											
Granite Benches												
	Muslim Burial Ground											
			10							10.00		
								Total	**each**	**10.00**		
	Previous Bill Qnty											
	Total Quantity									**10.00**		
	Schedule B Quantity									**20.00**		
	Reserved Quantity									**0.00**		
	Quantity to be claimed in this bill									**10.00**	**10499.00**	**104990.00**

25/11/21

A.E. (Project)

INDIA TECHNOCRATS CONSULTANT ★ BANGALORE

25/11/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
30	Fabricating, supplying & erecting M.S.Angular Truss for all spans as per approved designs and drawing. The entire truss is anchored suitably by using 4 Nos. of M.S. anchor bolts at each support, with base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S angle and welding wherever necessary, and applying one coat of red oxide primer coat to all the members including cost of all materials, labour charges, & hire charges of machineries for cutting, welding, grinding & erection equipments, etc , complete as per specification.PWD SR 2018-19, It No.7.3 Pg No.43											
	Angular Truss											
	Muslim Burial Ground 25/11/21 to 30/11/21											
	Shed											
	Section		**Nos**	**Length**				**Unit Weight kg/m**		Total		
	Column Post											
	88.9OD 5mm thick CHS		2	2.75				10.30		56.65		
	Truss											
	76.2OD 5mm thick CHS		2	10.80				8.77		189.43		
	48.3OD 5mm thick CHS		16	0.30				5.34		4.17		
	76.2OD 5mm thick CHS		2	10.40				8.77		182.42		
	48.3OD 5mm thick CHS		16	0.30				5.34		4.17		
	Purlins											
	48.3OD 5mm thick CHS		1	9.50				5.34		10.41		
	48.3OD 5mm thick CHS		1	9.80				5.34		10.41		
	48.3OD 5mm thick CHS		1	10.40				5.34		10.41		
	48.3OD 5mm thick CHS		1	8.90				5.34		8.33		
	Previous Bill Qnty							**Total**	**kgs**	**476.40**		
	Total Quantity									**476.40**		
	Schedule B Quantity									**900.00**		
	Reserved Quantity									**0.00**		
	Quantity to be claimed in this bill									**476.40**	**424.08**	**202029.62**

E.E. (Project)

E.E. (Project)

E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chd. & Fe

INFRA TECHNOCRATS CONSULTANT ★ BANGALORE

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
	EIRL											
E1	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete											
Kerbs												
	Hindu Burial Ground 25/5/21 to 22/7/21											
	From Gate to Culvert 2											
	0.00	2.10		1	2.10				/0.45		5.00	
	2.10	15.00		2	12.90				/0.45		57.00	
	15.00	20.00		2	5.00				/0.45		22.00	
	20.00	30.00		2	10.00				/0.45		44.00	
	30.00	45.00		2	15.00				/0.45		67.00	
	45.00	60.00		2	15.00				/0.45		67.00	
	60.00	75.00		2	15.00				/0.45		67.00	
	75.00	84.50		2	9.50				/0.45		42.00	
	84.50	90.00		2	5.50				/0.45		24.00	
	90.00	100.00		2	10.00				/0.45		44.00	
	100.00	115.00		2	15.00				/0.45		67.00	
	115.00	129.50		2	14.50				/0.45		64.00	
	From Culvert 2 to Cuvert 1											
	0.00	5.00		2	5.00				/0.45		22.00	
	5.00	8.00		2	3.00				/0.45		13.00	
	8.00	20.00		2	12.00				/0.45		54.00	
	20.00	35.00		2	15.00				/0.45		67.00	
	35.00	50.00		2	15.00				/0.45		67.00	
	50.00	65.00		2	15.00				/0.45		67.00	
	65.00	82.00		2	17.00				/0.45		76.00	
	82.00	88.80		0	6.80				/0.45		0.00	
	From Culvert 1 to Gate											
	0.00	15.00		2	15.00				/0.45		67.00	
	15.00	30.00		2	15.00				/0.45		67.00	
	30.00	45.00		2	15.00				/0.45		67.00	
	45.00	60.00		2	15.00				/0.45		67.00	
	60.00	62.00		2	2.00				/0.45		9.00	
	62.00	72.00		2	10.00				/0.45		44.00	
	72.00	83.00		2	11.00				/0.45		49.00	
	83.00	96.00		1	13.00				/0.45		29.00	
	96.00	101.00		2	5.00				/0.45		22.00	
	101.00	108.00		1	7.00				/0.45		16.00	
	Platfrom											
	0.00	11.40		2	3.50				/0.45		16.00	

25/5/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

22/7/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
	Muslim Burial Ground					25/5/21 to 27/7/21							
	From Gate to Platform												
	0.00	7.00		0	7.00				/0.45		0.00		
	7.00	12.00		2	5.00				/0.45		22.00		
	12.00	25.00		2	13.00				/0.45		58.00		
	25.00	40.00		2	15.00				/0.45		67.00		
	40.00	55.00		2	15.00				/0.45		67.00		
	55.00	70.00		2	15.00				/0.45		67.00		
	70.00	85.00		2	15.00				/0.45		67.00		
	85.00	96.00		2	11.00				/0.45		49.00		
	96.00	105.00		1	9.00				/0.45		20.00		
	105.00	120.00		2	15.00				/0.45		67.00		
	120.00	135.00		2	15.00				/0.45		67.00		
	135.00	143.00		2	8.00				/0.45		36.00		
	Platform												
	0.00	6.30		1	6.30				/0.45		14.00		
	0.00	24.20		1	24.20				/0.45		54.00		
	0.00	10.20		1	10.20				/0.45		23.00		
								Total		Nos	2066.00		
	Previous Bill Qnty												
	Total Quantity										2066.00		
	Schedule B Quantity										0.00		
	Reserved Quantity										2066.00		
	Quantity to be claimed in this bill										0.00		0.00

INFRA TECHNOCRATS CONSULTANT ★ BANGALORE

22/7/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
E2	Removing and Resetting of heavy duty cobble stones 75mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS (P.No. 101, I.No. 14.7 of CSR 2015-16)											
	Cobble Stone 27/7/21 to 30/8/21											
	Christian Burial Ground											
	Entrance											
	0.00	4.00		1	4.00	1.60	4.50	3.05			12.20	
	4.00	33.30		1	17.10	4.35	4.70	4.53			77.46	
	33.30	36.30		1	3.00	4.70	1.60	3.15			9.45	
	0.00	2.75		1	2.75	7.60	4.40	6.00			16.50	
	2.75	32.75		1	14.20	4.40	4.40	4.40			62.48	
	Left Side											
	0.00	9.20		1	9.20	1.70	1.60	1.65			15.18	
	Right Side											
	0.00	8.10		1	8.10	1.60	1.60	1.60			12.96	
								Total	**Sqm**	**206.23**		
	Previous Bill Qnty									**206.23**		
	Total Quantity									**0.00**		
	Schedule B Quantity									**206.23**		
	Reserved Quantity									**0.00**		**0.00**
	Quantity to be claimed in this bill											

INFRA TECHNOCRATS CONSULTANT BANGALORE

30/8/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
E3	KSRB 14.6-2 :Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS (P.No. 101, I.No. 14.7 of CSR 2015-16)											
	Cobble Stone 27/7/21 to 30/8/21											
	Christian Burial Ground											
	Entrance											
	4.00 33.30		1	12.20	4.35	4.70	4.53			55.27		
	36.30 41.00		1	4.70	1.60	1.60	1.60			7.52		
	Approach		1	0.80	7.30	6.00	6.65			5.32		
	2.75 32.75		1	15.80	4.40	4.40	4.40			69.52		
							Total		Sqm	137.63		
	Previous Bill Qnty											
	Total Quantity									137.63		
	Schedule B Quantity									0.00		
	Reserved Quantity									137.63		
	Quantity to be claimed in this bill									0.00		0.00

INFRA TECHNOCRATS CONSULTANT BANGALORE

30/8/21

Asst. Executive Engineer
P[illegible] Division
Ye[illegible]a Zone
BBMP, Bangalore - 92

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Yelahanka Division

Name Of work : -Development of Vidyaranyapura Burial ground Ward No-11

Name of Agency :- Sri K Narayanaswamy

WO Order No :- EE(Project)/Ynk Zone/WO/106/2020-21 Dated 25-09-2020

Job Code No :- 011-20-000048

First and Part Bill

Detailed Measurement Sheet

It No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Unit	Quantity	Rate	Amount
E4	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint.											
	Block Pipes 30/8/21											
	Kuvempu Layout											
				105	2.40					252.00		
				9	2.40					21.60		
				72	2.40					172.80		
				9	2.40					21.60		
								Total	mtr	468.00		
	Previous Bill Qnty									468.00		
	Total Quantity									0.00		
	Schedule B Quantity									468.00		
	Reserved Quantity									0.00		0.00
	Quantity to be claimed in this bill											7820085.00
								Sub Total				938410.00
								GST 12%				8758495.00
								Total Amount				

INFRA TECHNOCRATS CONSULTANT BANGALORE

30/8/21

Asst. Executive Engineer
Division
Zone
BBMP, Bangalore - 92